

PROJECT STATUS REPORT  
JUNE 2011

Engineer, Contractor or City/Dept.	PROJECT DESCRIPTION	FY	BID DATE	AWARD DATE	COMMENCE DATE	COMPLETION DATE	COMMENTS	LAST UPDATE
<b>STORMWATER:</b>								
Meshek/Stormwater	Phase I of IX Downtown Inlet Projects to utilize existing capacity and improve drainage (Piping and Inlets)	11/12	Pending	Pending	Pending	Pending	Contract to Meshek & Associates for Design Only FY 10/11	5/9/2011
Meshek/Stormwater	Phase II Storm Sewer Improvements continues 42" extension to 48" storm sewer at Roosevelt Street (Piping and Inlets)	11/12	Pending	Pending	Pending	Pending	Contract to Meshek & Associates for Design Only FY 10/11	5/9/2011
Meshek/Stormwater	Correct drainage pending problems on NE corner of Taft and Hickory Intersection (Piping and Inlets)	11/12	Pending	Pending	Pending	Pending	Contract to Meshek & Associates for Design only FY 10/11. Preliminary drawings were received August 19, 2010 and design is now in process.	5/9/2011
PEC/Stormwater	Phase III E. Cleveland Ave. (Apple to Boyd) Storm water Improvements (Install stormsewer and inlets)	10/11	6/8/2011	6/20/2011	Pending	Pending	Bid opening was held 6/8/2011 with Cherokee Pride being low bid.	6/14/2011
<b>ODOT/STREETS:</b>								
ODOT/Streets	Widen and reconstruct S. 49th W. Avenue (I-44 to 61st) and overlay 49th (61st to 58th W. Avenue)	10/11	Pending	Pending	Pending	Pending	Right-of-Way Acquisition has begun.	5/9/2011
ODOT/Streets OTA	New Traffic Signal and intersection improvements to accommodate south-bound left turn lane on to Line Ave. at Line and Mission	10/11	"	"	"	"	Utility Relocation Management contract with Guy Engineering was approved by Council April 4, 2011. Craig & Keithline to relocate City water line.	6/14/2011
<b>Phase VI Contract Street Program:</b>								
PEC/Streets	Reconstruct Dewey Ave. (Mission to Watchorn) including curb and gutter, stormsewer pipe and inlets and sidewalk on south side of Dewey Ave. (Adams to Watchorn).  Reconstruct and lower Adams St. (Dewey to Hobson), including curb and gutter and new inlets.  Install stormsewer improvements only on McLeod Ave. (Adams to Watchorn) prior to overlay in later phase.	10/11	2/4/2011	2/17/2011	3/22/2011	9/23/2011	Design FY 10/11 Construction FY 11/12, Summer Pavement, storm sewer, and curb and gutter work on Dewey Street (Mission to Watchorn), lowering of intersection at Dewey and Adams. (Substantial completion on Dewey & Adams - June 20, 2011). Installation of sidewalk on the south side of Dewey Avenue was awarded February 17, 2011 to Cherokee Pride Construction, Inc. (Substantial Completion on Dewey Sidewalks - July 5, 2011).	5/9/2011
PEC/Streets	Replace a portion of Teresa Avenue to properly direct the flow of drainage.	11/12	2/4/2011	2/17/2011	3/22/2011	9/23/2011	Bid Award to Cherokee Pride Construction, Inc. Street will be completed at end of construction of sidewalk along Dewey Ave.	5/9/2011
<b>Phase VI Contract Street Program:</b>								

PROJECT STATUS REPORT  
JUNE 2011

Engineer, Contractor or City/Dept.	PROJECT DESCRIPTION	FY	BID DATE	AWARD DATE	COMMENCE DATE	COMPLETION DATE	COMMENTS	LAST UPDATE
PEC/Streets	Replace existing bridge and pave approaches on Interurban Avenue in Town West.	11/12	2/4/2011	2/17/2011	3/22/2011	9/23/2011	Contract to Cherokee Pride. Work to begin upon completion of Teresa Avenue. Clearing and disposal of trees and debris required to obtain permanent easement from Beaver property has been completed, except for disposal of brush.	5/9/2011
<b>Phase VII Contract Street Program:</b>								
PEC/Streets	Reconstruct Bixby Street (Garfield Ave. to Bryan Ave.) and remove and replace curb and gutter.	11/12	Pending	Pending	Pending	Pending	Reconstruction of Bixby Street has been rescheduled to FY 11/12. Utilities have been relocated.	5/9/2011
PEC/Streets	Base repair, overlay and replace curb and gutter on Hobson (Mission to Adams)	11/12	Pending	Pending	Pending	Pending	To be let after July 1, 2011	5/9/2011
PEC/Streets	Reconstruct street and install stormsewer improvements, curb & gutter on Adams St. (Dewey to McLeod) and stormsewer improvements on McLeod (Adams to Watchorn)	10/11	Pending	Pending	Pending	Pending	To be let after July 1, 2011	5/9/2011
PEC/Streets	Install curb & gutter and overlay Cleveland Ave. (Mission to Adams) Ph. 4	11/12	Pending	Pending	Pending	Pending	Engineer to determine start date.	5/9/2011
<b>Phase VIII Contract Street Program:</b>								
PEC/Streets	Completion of Cleveland Avenue (Mission to Boyd Street) including installation of curb and gutter (Adams to Boyd Street) and paving all of street (Phase 5) CDBG/Grants and Aid and Street Improvements Sales Tax Fund.	11/12	Pending	Pending	Pending	Pending	Curb, Gutter & Paving of Cleveland Avenue is scheduled to let in July 2011. This will complete the Cleveland Avenue reconstruction work.	5/9/2011

PROJECT STATUS REPORT  
JUNE 2011

Engineer, Contractor or City/Dept.	PROJECT DESCRIPTION	FY	BID DATE	AWARD DATE	COMMENCE DATE	COMPLETION DATE	COMMENTS	LAST UPDATE
	<b>IN-HOUSE STREET REHAB PROGRAM:</b>							
City/Streets	Installation of missing street signs.	10/11	N/A	N/A	Pending	Pending	A new list of street signs missing has been given to our City Warehouse. Warehouse has purchased a new street sign machine. Equipment will be more cost effective and time saving.	5/9/2011
	<b>UTILITY DISTRIBUTING &amp; COLLECTIONS:</b>							
Tetra Tech/Sewer	Johnson and Johannes Relief Line: Replacement of approximately 7819 lf of gravity sanitary sewer. Contract was awarded to McGuire Brothers Construction. Time charges began on July 16, 2010.	10/11	5/13/2010	6/7/2010	7/2010	6/2011	Final progress meeting was held 6/14/2011 in Public Works Conference room. Final walk has been scheduled for 6/16/2011.	6/14/2011
	<b>WATER TREATMENT PLANT:</b>							
Meshek & Associates	Construction of 2 MG Water Storage Tank at West Pump Station: The base bid will consist of the construction of a 2 MG pre-stressed concrete water storage tank, site grading and related piping.	10/11	10/11/2010	11/15/2010	11/2010	3/2011	Tank has been erected with wire winding in progress. Estimated time for completion of tank only is about June 20, 2011.	6/14/2011
Water Treatment/Utility Service Co., Inc.	Rehabilitation of Highway 97 Tank (located at Turnpike entrance on Hwy 97: In November 2008, tank was put on a new maintenance and rehab contract. During the Fall of 2009, a new steel structure was put in place to handle all of the cell carrier antennas and City's emergency communication antennas.	09/10	Exempt by State Statues	Exempt by State Statues	Pending	Pending	Tank has been rehabbed and was put into service 1-31-2011. T-Mobile still needs to relocate their equipment.	6/14/2011
Water Treatment/Utility Service Co., Inc.	Southwest Tank (Located in Southern Hills):	10/11	Exempt by State Statues	Exempt by State Statues	Pending	Pending	Tank was put into service 1-24-2011.	6/14/2011
Water Treatment/Utility Service Co., Inc.	Town Tank @ Fifth & Fife: In November 2008, this tank was put on a maintenance and rehab contract. It was rehabbed February 2009.	09/10	Exempt by State Statues	Exempt by State Statues	Pending	Pending	April 5, 2011 tank was inspected and cleaned. Tank was put back in service on same day.	6/14/2011

PROJECT STATUS REPORT  
JUNE 2011

Engineer, Contractor or City/Dept.	PROJECT DESCRIPTION	FY	BID DATE	AWARD DATE	COMMENCE DATE	COMPLETION DATE	COMMENTS	LAST UPDATE
	<b>Capacity, Management, Operations and Maintenance Plan: (CMOM)</b>							
City/Tetra Tech	The City of Sapulpa CMOM Plan can be described as the existing procedures which the City follows to minimize violations of the Clean Water Act with regard to overflows from the wastewater collection system. The objective of the Plan is the elimination of overflows from the City's wastewater collection system. The plan identifies long-term goals, as well as the day to day operations.	10/11	N/A	N/A	N/A	N/A	(A.) The City will televise 50,000 LF of 15" and smaller sanitary gravity flow sewer line each calendar year. (Televised as of 5/28/2011, 15,697 LF) (31% Complete) (B.) The City will televise 2,250 LF of larger than 15" sanitary gravity flow sewer line each calendar year. (Televised as of 5/28/2011, 0 LF)(0% Complete) (C.) The City will clean 60,000 LF of sanitary gravity flow sewer line each calendar year. (Cleaned as of 5/28/2011, 25.854 LF.)(43% Complete) (D.) The City will inspect 200 sanitary sewer manholes each calendar year. (Met with Tetra Tech 6-22-2010. Tetra Tech will advise the City as to the cost of training City Staff to perform such inspections under Tetra Tech supervision.) (E.)The City will smoke test per year 51,000 LF each calendar year: (Tested as of 5/28/2011, 3,300 LF.) (6% Complete)	6/14/2011
	<b>STORMWATER</b>							
City/Stormwater	City-wide Inlet Cleaning	10/11	N/A	N/A	6/25/2010	N/A	Clean 100 Inlets per month: (5/1/2011 to 5/31/2011, 240 inlets cleaned)(2.4%)	6/14/2011
City/Stormwater	City-Wide Street Sweeping	10/11	N/A	N/A	6/29/2010	N/A	Sweep 100 Lane miles per month: 5/1/2010 to 5/32/2011 Streets Swept 127 Lane miles (Approx. 70 cubic yards debris) (1.27%)	6/14/2011
City/Stormwater	Cleaning of Entire Storm Sewer System	10/11	N/A	N/A	6/29/2010	6/30/2020	Goal is to clean 15,967 LF per year: Cleaned as of 5/31/2011 (0) (Vac Truck loaned to Utility Maintenance. Cleaning to resume on regular basis, July 1, 2011.)	6/14/2011